

MUNICIPAL FACILITIES EXPANSION PROJECT  
CONSTRUCTION UPDATE  
MONDAY, NOVEMBER 19, 2007

OLD BUSINESS:

1. **CURRENT STATUS UPDATE (CHRIS):**
  - Overhead doors for front of Fire Station will be installed by December 7<sup>th</sup>.
  - Paving on the site is taking place today/tomorrow.
  - Sheetrocking in the Public Safety addition is nearing completion.
  - Fuel island is scheduled to begin reconstruction on November 26<sup>th</sup> and completed by December 1<sup>st</sup>.
  
6. **PROJECT SCHEDULE:** Waiting for new schedule from Arkay.
  
12. **EXCESS FILL/REVISED SITE PLANS:** Todd Tuominen has approved final plans and they have been forwarded to the contractor.
  
18. **PARKING LOTS:**
  - Paving today and tomorrow.
  - Todd Tuominen approved all curb work after installation.
  
21. **SOFT COSTS:** June Johnson is coordinating.
  
36. **STATUS OF SHOP DRAWING REVIEW:** All shop drawings have been returned to Buetow.
  
38. **GENERATOR PLANS:** As far as the generator on the hill, Bret Heitkamp has the information from Mike and will be reviewing it.
  
42. **RETAINING WALL:** L.S. Black to work with City Engineer to coordinate a sample to be painted consistent with pillars on pedestrian bridge. To be stained in spring.
  
51. **CONCERN EXPRESSED REGARDING HEAT, EXHAUST IN PUBLIC WORKS ADDITION:** Per Architect, the area will be heated, but he will check on the exhaust portion of this.
  
52. **CONCERN EXPRESSED REGARDING THE NEED TO PLACE A PROTECTIVE COATING ON THE STEEL BEAMS IN THE SALT/SAND FACILITY:** Pouring concrete 6' – 8' higher up on beams appears to be a viable option to address concerns with equipment damaging galvanized coating on columns.

55. **PUBLIC WORKS LOCKERS:** Lisa Beck working with Architect and Arkay to get a price comparison for the next size larger.
62. **CONTAMINATED SOIL SUBMITTAL BY AUGUST 17, 2007** – STS has final forms they are completing, to be submitted by October 12<sup>th</sup>. It is possible we may receive 90% or \$63,000 as a reimbursement with the Petro Fund. We can expect a response no later than February, 2008.
63. **MOVING SCHEDULE FOR POLICE DEPARTMENT:** Dave Schwarze and Rob from Arkay to coordinate moving schedule for Police Department.
64. **MOTORCYCLE PADS:** Dave Schwarze asked if motorcycle pads are being installed in main parking area and old Police parking lot.
65. **GRADE OF SLOPES ON RAIN GARDENS:** Grades adjacent to parking areas and adjacent to rain gardens needs to be approved by Todd Tuominen.